

Job Name: 2009 Roadway Improvement Project

Location: East Hartford, CT

Owner: Town of East Hartford

Contractor: Laydon Industries

Bid Date: 25-Mar-09

Add.: 1,2

Schedule Date: ~~11-May-09~~ 8-Jun-09

Project Schedule

<u>Task</u>	<u>Start</u>	<u>Finish</u>	<u>Duration</u>
Preconstruction Meeting	11-May-09	11-May-09	1
Notice to Proceed	??	??	
Submit MPT Plans	15-May-09	15-May-09	1
30 Day Lag Period for MPT Submittal	15-May-09	13-Jun-09	30
Submit DEP General Permit Application	2-Jun-09	2-Jun-09	1
30 Day Lag Period for DEP Review	2-Jun-09	1-Jul-09	30
Flag Tree For Removal	23-Jun-09	23-Jun-09	1
Notice/Waiting Period	24-Jun-09	6-Jul-09	13
Submit HMA Job Mix Formula	15-Jun-09	15-Jun-09	1
Review and Approve JMF	15-Jun-09	15-Jul-09	31
Submit Catchbasin/Manhole Shops	15-May-09	15-May-09	1
Review & Approve CB/MH Shops	16-May-09	5-Jun-09	21
Submit Sediment Control Shops	15-Jun-09	15-Jun-09	1
Review & Approve Sediment Control Shops	16-Jun-09	30-Jun-09	15
Submit NCHRP Report for Work Zone Traffic Control Devices	15-Jun-09	15-Jun-09	1
Notifications Required By Contract			
Public Safety Agencies Regarding Less Than 12' Travel Lane	23-Jun-09 5-Jul-09	23-Jun-09 5-Jul-09	1 1
Engineer Regarding Clearing and Grubbing	22-Jun-09	22-Jun-09	1
School Closes	16-Jun-09	16-Jun-09	1
School Reopens	27-Aug-09	27-Aug-09	1
O'Connell Drive	15-Jun-09	26-Aug-09	73
Mobilize	15-Jun-09	15-Jun-09	1
Construction Signs	16-Jun-09	16-Jun-09	1
Drainage Work	17-Jun-09	25-Jun-09	9
Curb & Walk	22-Jun-09	26-Jun-09	5
Pavement Milling	6-Jul-09	13-Jul-09	8
Asphalt Patching	6-Jul-09	14-Jul-09	9
Crack Sealing	6-Jul-09	14-Jul-09	9

Paving Control Strip	6-Jul-09	6-Jul-09	1
Bituminous Paving	15-Jul-09	21-Jul-09	7
Bituminous Curb	22-Jul-09	27-Jul-09	6
Notify Driveway Owners	21-Jul-09	26-Jul-09	6
Bit Driveways	22-Jul-09	27-Jul-09	6
Pavement Markings	10-Jul-09	22-Jul-09	13
Clean Drainage System	3-Aug-09	14-Aug-09	12
Topsoil & Seed	3-Aug-09	26-Aug-09	24
Shadycrest Drive	6-Jul-09	21-Aug-09	47
Mobilize	6-Jul-09	6-Jul-09	1
Construction Signs	6-Jul-09	6-Jul-09	1
Drainage Work	6-Jul-09	10-Jul-09	5
Curb & Walk	29-Jun-09	2-Jul-09	4
Pavement Reclamation	13-Jul-09	17-Jul-09	5
Grading	15-Jul-09	21-Jul-09	7
Survey	20-Jul-09	21-Jul-09	2
Survey Review	22-Jul-09	26-Jul-09	5
Paving Control Strip			
Bituminous Paving	27-Jul-09	31-Jul-09	5
Bituminous Curb	3-Aug-09	7-Aug-09	5
Notify Driveway Owners	2-Aug-09	6-Aug-09	5
Bit Driveways	3-Aug-09	7-Aug-09	5
Pavement Markings	29-Jul-09	3-Aug-09	6
Clean Drainage System	3-Aug-09	14-Aug-09	12
Topsoil & Seed	17-Aug-09	21-Aug-09	5
			1
Woodycrest Drive, Handel Road, Crescent Drive	20-Jul-09	4-Sep-09	47
Mobilize	20-Jul-09	20-Jul-09	1
Construction Signs	20-Jul-09	20-Jul-09	1
Drainage Work	20-Jul-09	24-Jul-09	5
Curb & Walk	27-Jul-09	30-Jul-09	4
Pavement Reclamation	31-Jul-09	5-Aug-09	6
Grading	6-Aug-09	12-Aug-09	7
Survey	12-Aug-09	13-Aug-09	2
Survey Review	14-Aug-09	17-Aug-09	4
Bituminous Paving	18-Aug-09	24-Aug-09	7
Bituminous Curb	25-Aug-09	28-Aug-09	4
Notify Driveway Owners	24-Aug-09	27-Aug-09	4
Bit Driveways	25-Aug-09	28-Aug-09	4
Pavement Markings	25-Aug-09	28-Aug-09	4
Clean Drainage System	25-Aug-09	28-Aug-09	4
Topsoil & Seed	1-Sep-09	4-Sep-09	4
Naubuc Ave	9-Sep-09	6-Oct-09	28
Mobilize	9-Sep-09	9-Sep-09	1
Construction Signs	9-Sep-09	9-Sep-09	1
Drainage Work	10-Sep-09	14-Sep-09	5
Curb & Walk	15-Sep-09	18-Sep-09	4
Pavement Milling	15-Sep-09	17-Sep-09	3
Asphalt Patching	18-Sep-09	18-Sep-09	1
Processed Aggregate Base	21-Sep-09	22-Sep-09	2
Bituminous Paving	23-Sep-09	24-Sep-09	2
Bituminous Curb	25-Sep-09	28-Sep-09	4
Notify Driveway Owners	28-Sep-09	28-Sep-09	1
Bit Driveways	29-Sep-09	1-Oct-09	3

Pavement Markings	2-Oct-09	2-Oct-09	1
Clean Drainage System	29-Sep-09	30-Sep-09	2
Topsoil & Seed	2-Oct-09	6-Oct-09	5
Bridge Deck Joint Repairs	21-Jul-09	28-Aug-09	38
5 Week Notice for Closure	15-Jun-09	20-Jul-09	35
Project Completion	13-Nov-09	13-Nov-09	1